FY2016 HPAI Response



Mortality Composting: Compost Windrow Construction Approval Checklist for Avian Influenza Infected Flocks May 11, 2016

Please note: These procedures may be revised as the situation develops.

INITIAL COMPOST WINDROW CONSTRUCTION APPROVAL CHECKLIST

Premises County and #:				Farm Name:					
	rm Address:								
Fa	rm Contact:			Contact Phone:					
Windrow #(s):			Date Windrows Started:					Date Windrows Completed:	
Who Constructed Windrow(s)?				Contact Phone:					
				Yes	No	N/A		Comments/De	escription
		WINDROW DESIG	N						
1	Height between	en 6 and 8 feet tall.							
2	Width between	n 12 and 15 feet wid	е						
3	Base between	e between 10 and 15 inches thick							
4	Dome shaped	without significant in	regularities						
5	No soft tissue visible on the surface of the windrow								
6	A minimum of 8 inches of carbon cover material								
7	Photos taken								
8	Sketch of flag	cations with dimensions attached							
	RECOMMENDATIONS: I have observed the windrows at this site and in my professional judgment they have been constructed consistent with the criteria outlined in the <i>Mortality Composting Protocol for Avian Influenza Infected Flocks</i> . I have observed the windrows at this site and in my professional judgment they have NOT been constructed consistent with the criteria outlined in the <i>Mortality Composting Protocol for</i>								
	Avian Influen	za Infected Flocks	. The following co	rrecti	ve a	ctions	s ar	e recommended:	

Print name of Composting SME:		
 The corrective actions recommended above were co	mpleted on (date):	• • • •
Signature of Composting SME:	Date:	
Print name of Composting SME:		